ವಿಷಯ ..... ಟಿಪ್ಪಣಿ ಹಾಳೆ

..... ಪುಟದ ಸಂಖ್ಯೆ ..... 01 .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ,

ವಿಷಯ: Construction of drain at Kote bheedhi near venugopal swamy temple in ward no -02 of yelahanka Sub division

ಉಲ್ಲೇಖ: 1) ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK D)E-PMT-19/W O/ 0031 /2018-19 Dt. 20-8-2018
2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 21-11-2018

* * * * *

(1) ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ Construction of drain at Kote bheedhi near venugopal swamy temple in ward no -02 of yelahanka Sub division ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ ಶ್ರೀ.ಮುನಿರಾಜು ಜಿ. ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ. ಮುಂದುವರೆದು ಗುತ್ತಿಗೆದಾರರು ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ 2ರಲ್ಲಿ ಸುಮಾರು 192 ದಿನಗಳ ಹೆಚ್ಚುವರಿ ಕಾಲವಕಾಶವನ್ನು ನೀಡಬೇಕೆಂದು ಮನವಿಯನ್ನು ಈ ಕಛೇರಿಗೆ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ. ಟೆಂಡರ್ ಕರಾರಿನಂತೆ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ನೀಡಿರುವ ಅವಧಿಯಲ್ಲಿ ಕೆಲಸ ನಿರ್ವಹಿಸುವ ಸಂದರ್ಭದಲ್ಲಿ ಸಾರ್ವತ್ರಿಕ ಚುನಾವಣೆ ನಡೆಯುತ್ತಿದ್ದು, ನಿಗಧಿತ ಅವಧಿಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸುವಲ್ಲಿ ವಿಳಂಭವಾಗಿರುತ್ತದೆ ಎಂಬ ಅಂಶವನ್ನು ತಮ್ಮ ಗಮನಕ್ಕೆ ತರುತ್ತಾ EOT ಪ್ರಸ್ತಾವನೆಯ ಅನುಮೋದನೆಗಾಗಿ ಕಡತವನ್ನು ತಮ್ಮ ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಮಂಡಿಸಿದೆ.

AE-02

(2) ಸಿ.ಆರ್.ಎಂ 6/ಉಯ.ಪ.ಬಿ)

ಕಂಡಿಕೆ (1) ರಂತೆ, ಕಿತುನಿರ್ವಣಾ ನೀತಿ ನಿಯಂತೆ ಕಾನ್ಸಲೆಟ್ಟಿ 192 ದಿನಗಳ ಹೆಚ್ಚುವರಿ ಕಿಲವಕಾಶ ಸಲ್ಲಿಸಲಾಗಿದೆ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಸಂ. 53 14-6-19 ದಿನಾಂಕ

(3) ಪಿ.ಪಿ.ಉ(ಉಯ/ಎ) 14/6/19.

ಮುಖ್ಯ ಅಭಿಯಂತರರ ಕಛೇರಿ

ಕಂಡಿಕೆ (1) ರಂತೆ ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತಾವನೆ - [illegible] ತಡೆಹಿಡಿಯುವಿಕೆ ಅವಶ್ಯಕತೆ ಕುರಿತು ಸಲ್ಲಿಸಿದೆ.

(4) [illegible]

ದಿವಿಪಂ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ

Executive Engineer
Yelahanka Division
Yelahanka Zone
Bruhat Bengalore Mahanagara Palike

EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of drain at Kote bheedhi near venugopal swamy temple in ward no -02 of yelahanka Sub division
2	Amount of Work Portion	Rs 19 99 lakhs
3	Estimated Cost	Rs 20 00 lakhs
4	Name of Contractor	Sri Muniraju G
5	Agreement No	EE(YNK D)E-PMT-19/W O/ 0031 /2018-19 Dt . 20-8-2018
6	No and date under which work order issued	EE(YNK D)E-PMT-19/W O/ 0031 /2018-19 Dt . 20-8-2018
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	21-11-2018
9	Date of receipt of application in the sub division office	21-11-2018
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for RCC drain work
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	192 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period.
18	Probable time required for completion of remaining work	192 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

ANGALORE 560064

20	Whether notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Daily rate of Rs 55 per day
22	Remarks of the EE with the daily rate of penalty proposed	Daily rate of Rs 55 per day

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Asst. Executive Engineer,
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Executive Engineer
Yelahanka Division Bangalore-64

Executive Engineer
B.B.M.P Division
Yelahanka

Chief Engineer
Yelahanka Zone, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ